

Phase #8
- Excavation 9/30-10/5
- Cut piles 10/6
- Formwork/rebar 10/7-10/14
-Place concrete 10/16

Pile Cap A
- Excavate 10/5
- Cut piles 10/6
- Form/Rebar - 10/7
- Concrete 10/8

Phase #2
- Excavation 9/22
- Piles cut on 9/23
- concrete SOG - 9/23
- set tank - 9/29
- test tank and pipe - 9/29 - 10/13
-Backfill - 10/14

Pile Cap B - Concrete placed
September 25th

Phase #7- Excavate
10/15-10/19- Cut piles 10/20-
Form/work/rebar
10/21-10/26Place concrete
10/27

Mat G - North
- Excavate 9/25-9/29
- Cut Piles 9/30
- Place mud mat 10/1
- Water proofing 10/2-10/7
- Formwork/Rebar 10/8-10/14
- Concrete for Mat G 10/15
Approx 1100 cyds - Mass Concrete

Phase #1
- Concrete placed 9/10

Phase #2
- Concrete placed 9/14

Phase #5
Water proofing 9/29-10/1
Form work/ Rebar - 10/5-10/7

Phase #3
- Concrete placed 9/16

Phase #4
- Concrete placed 9/23

Grade Beam Placement after the placement of MAT
at locations around Mat G- Strip form work at Mat G
day cure time- Waterproof/drainage mat/insulation -
locations- Backfill- Form/rebar- Place concrete
October 30th

Phase #3
- Concrete placed 9/18

Mat G - South
- Mud mat on placed on 9/18
- Waterproofing 9/22 - 9/30
- Form work/rebar 9/30-10/2

Pile Cap C - Concrete placed
September 24th

WALL SCHEDULE		
MARK	DESCRIPTION	REINFORCEMENT (U.N.O.)
GB-C	8" CONCRETE CURB	SEE TYPICAL DETAILS
GB	8" CONCRETE WALL	SEE FOUNDATION SECTIONS
GB-O	8" CONCRETE CURB	SEE TYPICAL DETAILS
C14-S	14" CONCRETE SHEAR WALL	SEE SHEAR WALL ELEVATIONS
C15-S	15" CONCRETE SHEAR WALL	SEE SHEAR WALL ELEVATIONS
C16	16" CONCRETE WALL	SEE FOUNDATION SECTIONS
C16-S	16" CONCRETE SHEAR WALL	SEE SHEAR WALL ELEVATIONS
C17-S	17" CONCRETE SHEAR WALL	SEE SHEAR WALL ELEVATIONS

MAT PILE CAP SCHEDULE		
MARK	THICKNESS	REINFORCEMENT (U.N.O.)
MAT PILE CAP A	8'-0"	SEE MAT PILE CAP PLAN VIEWS
MAT PILE CAP B	5'-0"	SEE MAT PILE CAP PLAN VIEWS
MAT PILE CAP C	4'-4"	SEE MAT PILE CAP PLAN VIEWS
MAT PILE CAP D	5'-0"	SEE MAT PILE CAP PLAN VIEWS
MAT PILE CAP E	5'-0"	SEE MAT PILE CAP PLAN VIEWS
MAT PILE CAP F	5'-0"	SEE MAT PILE CAP PLAN VIEWS
MAT PILE CAP G	6'-0"	SEE MAT PILE CAP PLAN VIEWS

GRADE BEAM SCHEDULE		
MARK	DESCRIPTION	REINFORCEMENT (U.N.O.)
GB1	24"x24" REINFORCED CONCRETE GRADE BEAM	SEE TYPICAL DETAILS
GB2	30"x48" REINFORCED CONCRETE GRADE BEAM	SEE TYPICAL DETAILS
GB3	30"x48" REINFORCED CONCRETE GRADE BEAM	SEE TYPICAL DETAILS
GB4	20"x30" REINFORCED CONCRETE GRADE BEAM	SEE TYPICAL DETAILS
GB5	30"x48" REINFORCED CONCRETE GRADE BEAM	SEE TYPICAL DETAILS

- PHASE 1
- PHASE 2
- PHASE 3
- PHASE 4
- PHASE 5
- PHASE 6
- PHASE 7
- PHASE 8

Perkins&Will
225 Franklin Street, Suite 700
Boston, MA 02110
1-877-475-3300
www.perkinswill.com

CONSULTANTS
CHNL
NTSCH ENGINEERING
2 Center Plz Suite 400, Boston, MA 02108
STRUCTURAL
WSP BUILDING STRUCTURES
100 Summer Street, Boston, MA 02110
MECHANICAL
BRHA CONSULTING ENGINEERS
10 Guest Street 4th Floor, Boston, MA 02109
LANDSCAPE
CROWLEY COTRELL, LLC
7 Liberty Sq Fl 3, Boston, MA 02109
GENERAL NOTES
GSH
480 Totten Pond Road, Waltham, MA 01801
ELECTRICAL
HALEY & ALDRICH
465 Medford Street, Suite 2200, Boston, MA 02129
MECHANICAL
VHB
99 High Street, 12th Floor, Boston, MA 02110
LIGHTING
HLB
200 State Street, Suite 325, Boston, MA 02109
ACoustics
ACENTECH
33 Moulton Street, Cambridge, MA 02138
FLOOR FINISHES
RICCA DESIGN STUDIOS
6613 DTC Parkway, Suite 100, Greenwood
Village, CO 80111
INTERIORS
JLL McCABE
16 MA 01754
WHS
RWDI
New York, NY
30004
WHS
CODE RED
132 Temple Road, Suite 300, Southborough,

worth
F TECHNOLOGY
WENTWORTH
INSTITUTE OF
TECHNOLOGY
UNTINGTON AVE
BOSTON, MA 02115

KEY PLAN

ISSUE CHART

2	CONSTRUCTION DOCUMENTS	09/15/2009
1	SHP ADDENDUM 01	09/15/2009
0	ISSUE	09/15/2009

Job Number: 154103.000
PIKE RESIDENCE HALL

FOUNDATION PLAN

SHEET NUMBER
S11-00a

6/10/2008 4:31:20 PM
Autodesk Civil 3D - Pike Residence Hall - S11-00a.dwg